



**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2nd QUARTER, CY 2019**

| Project No. | Programs/Projects/Activities | Project Location | Total Cost | Date Started | Target Completion Date | Project status | | No. of Extensions, if any | REMARKS |
|---------------------------------|---|------------------|--------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|-----------------------|
| | | | | | | % of Completion | Total Cost Incurred to Date | | |
| I. SOCIAL DEVELOPMENT | | | | | | | | | |
| 17087 | Construction of Water Tank at Kawajan and purchase of 1/2 inch pipe at Dalupirip | Itogon | 498,872.58 | 3/22/2019 | 5/15/2019 | 100% | 498,872.58 | | COMPLETED |
| 17088 | Construction of Intake and Distribution Tank and Replacement of Hose | Itogon | 332,293.04 | 4/1/2019 | 7/8/2019 | 100% | 332,293.04 | | COMPLETED |
| 18016 | Construction of Barangay Health Station, KM 24, Caliking | Atok | 2,494,029.72 | 1/17/2019 | 7/1/2019 | 100% | 2,494,029.72 | | COMPLETED |
| 18079 | Improvement of Access Road & Site Development of Bahay Pag-asa Center, Wangal | La Trinidad | 4,840,141.38 | 1/22/2019 | 9/12/2019 | 67.39% | 3,261,771.28 | | ONGOING |
| 18024 | Improvement of Multi-purpose Hall at Central Kamog | Sablan | 1,198,899.34 | 2/26/2019 | 6/11/2019 | 100% | 1,198,899.34 | 1 | COMPLETED |
| 16174 | Completion of Multi-purpose Building with Watertank & ground improvement of Pasdong | Atok | 786,958.74 | 3/11/2019 | 6/16/2019 | 90.43% | 711,646.79 | | ONGOING |
| 17008 | Construction of 3rd Floor Roofings & Improvement of Buildings, Benguet Technical School | La Trinidad | 2,213,501.43 | 11/29/2018 | 5/18/2019 | 100% | 2,213,501.43 | | COMPLETED |
| 15014 | Improvement of Delivery Room, Laboratory Room, Operating Room Complex, Tinongdan | Itogon | 946,757.48 | 6/27/2019 | 8/30/2019 | 3% | 28,402.72 | | ONGOING |
| 17003 | Improvement of Sewage Treatment Plant (Phase II) Benguet General Hospital | La Trinidad | 926,479.29 | 8/10/2018 | 11/15/2018 | 100% | 926,479.29 | | COMPLETED (5/28/2019) |
| 18073 | Rehabilitaion of Pilpiloy Waterworks System, Pito | Bokod | 449,204.24 | 2/26/2019 | 4/6/2019 | 100% | 449,204.24 | | COMPLETED |
| 16174 | Completion of Multi-purpose Building with Watertank & ground improvement of Pasdong | Atok | 786,958.74 | 3/11/2019 | 6/16/2019 | 90.43% | 711,646.79 | | ONGOING |
| II. ECONOMIC DEVELOPMENT | | | | | | | | | |
| 15094 | Construction of Perimeter Fence and Divisional Fence, San Pascual | PVet | 993,610.65 | 5/18/2018 | 6/27/2019 | 47.80% | 471,965.06 | 1 | ONGOING |
| 17143 | Improvement of Madaymen--Namul-ucan--Masala FMR, Madaymen | Kibungan | 499,975.83 | 3/4/2019 | 4/11/2019 | 100% | 499,975.83 | | COMPLETED |
| 18067 | Construction of Terterem Flood Control Ansagan | Tuba | 1,197,007.12 | 1/17/2019 | 4/15/2019 | 100% | 1,197,007.12 | | COMPLETED |

| Project No. | Programs/Projects/Activities | Project Location | Total Cost | Date Started | Target Completion Date | Project status | | No. of Extensions, if any | REMARKS |
|--|---|------------------|----------------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|-----------|
| | | | | | | % of Completion | Total Cost Incurred to Date | | |
| SB#3 20% | Road Opening and Construction of Grouted Riprap Retaining Wall at Lablab, Camp 4 | Tuba | 663,590.25 | 2/14/2019 | 4/11/2019 | 100% | 663,590.25 | | COMPLETED |
| 18031 | Construction of Footbridge, Sitio Limingaling, Ampucao | Itogon | 1,995,102.84 | 3/1/2019 | 7/1/2019 | 92% | 1,830,998.43 | | ONGOING |
| 19057 | Rehabilitation of Nakagang-Sayangan-Beleng-Paing-Obanga FMR, Beleng Section, Baculongan Sur | Buguias | 594,854.19 | 3/21/2019 | 3/27/2019 | 100% | 594,854.19 | | COMPLETED |
| 19014 | Improvement along Beckel-Balangabang Provincial Road | La Trinidad | 4,981,598.22 | 6/11/2019 | 10/4/2019 | 1.33% | 66,354.89 | | ONGOING |
| 19070 | Concreting of Lumbag Road Ampucao | Itogon | 448,738.09 | 6/11/2019 | 7/16/2019 | 100% | 448,738.09 | | COMPLETED |
| 16122 | Construction of Spelin Hanging Bridge, Suyoc, Gadang | Kapangan | 488,954.14 | 6/11/2019 | 7/21/2019 | 18% | 85,011.75 | | ONGOING |
| 19013 | Rehabilitation along Bahong-Sadag Provincial Road, La Trinidad | La Trinidad | 873,983.67 | 6/7/2019 | 7/11/2019 | 69.60% | 608,292.63 | | ONGOING |
| 18007 | Improvement along La Trinidad - Capitol, Bineng Provincial Road | La Trinidad | 4,612,561.80 | 3/27/2019 | 8/25/2019 | 63.67% | 2,936,818.10 | | ONGOING |
| SB#3 20% | Improvement of FMR at Maebat, Gusaran | Kabayan | 594,802.60 | 4/16/2019 | 6/14/2019 | 100% | 594,802.60 | 1 | COMPLETED |
| TOTAL PROVINCIAL DEVELOPMENT PROJECTS | | | 33,418,875.38 | | | | 22,825,156.16 | | |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


TOMASA S. ATAYOC
 Provincial Budget Officer


MELCHOR D. DICLAS, M.D.
 Provincial Governor