

Local Government Support Fund
Conditional Matching to Provinces for Road Repair, Rehabilitation and Improvement (CMGP)
Quarterly Physical Report of Operations
For the Quarter Ending March 2022

Name/Title of Program/Project	Target Output					Actual Performance					Variance as of March 2022	Remarks
	1 st Quarter 2022	2 nd Quarter 2022	3 rd Quarter 2022	4 th Quarter 2022	Total	1 st Quarter 2022	2 nd Quarter 2022	3 rd Quarter 2022	4 th Quarter 2022	Total		
1. Road Improvement of Alno - Tuel - Balway Provincial Road	100.00%				100.00%	86.816%				86.816%	-13.184%	- Suspended as of Nov. 22,2021 due to ECC - Start: Sept. 17, 2020 - Rev. Target Comp. Date: Dec. 31, 2021
2. Road Upgrading and Improvement of Mankayan - Balili Provincial Road	73.50%	26.50%	-	-	100.00%	66.37%	-	-	-	66.37%	-7.13%	- Suspended as of March 21, 2022 - Start: Dec. 23, 2021 - Rev. Target Comp. Date: April 19, 2022


Note: Based on the Individual Project Physical Progress Report

Prepared by: The Local Finance Committee (LFC)


 for **FIDELA A. LUIS**
 Provincial Planning and Development Coordinator


IMELDA I. MACANES
 Provincial Treasurer


 for **TOMASA S. ATAYOC**
 Provincial Budget Officer


 for **LUCIA P. KISIM**
 Provincial Accountant

Attested by:


MELCHOR D. DICLAS, M.D.
 Provincial Governor