


**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS  
FOR THE 1st QUARTER, CY 2020**

Province: Benguet

Programs/Projects/Activities	Location	Total Cost	Date Started	Target Completion Date	Project status		REMARKS
					% of Completion	Total Cost Incurred to Date	
<b>I. SOCIAL DEVELOPMENT</b>							
<b>MEDICAL EQUIPMENT</b>							
Procurement of 1 unit ultrasound machine with 3 probes	BeGHEE	3,000,000.00					<i>Bidding was affected due to the implementation of the Enhanced Community Quarantine on March 16, 2020 caused by the COVID-19 pandemic</i>
Procurement of 1 unit computerized radiography system	BeGHEE	2,000,000.00					
Procurement of 1 unit radiant warmer with bed & built-in resuscitation gadgets	BeGHEE	1,500,000.00					
Procurement of 6 units Cardiac Monitor, wall mount	BeGHEE	1,020,000.00					
Procurement of 4 units suction machine	BeGHEE	340,000.00					
Various Laboratory Equipment	BeGHEE	1,250,000.00					
<b>II. ECONOMIC DEVELOPMENT</b>							
Construction of Canal - Kalinga Village, Sapid	Mankayan	965,693.05					<i>Awarded to the lowest calculated bidders but the posting of Bonds &amp; Signing of Contracts were not yet perfected due to the implementation of the Enhanced Community Quarantine effective March 16, 2020 caused by the COVID-19 pandemic</i>
Improvement of River Side Road, Camp 3	Tuba	498,399.63					
Improvement of Bayo Barangay Road, Balili	Mankayan	994,652.04					
Improvement of Suyong-Malmabeng FMR, Sebang	Buguias	997,858.50					
Improvement of JFMR Napolawan-Bangsalan Lingew-Dengaw BPI JFMR	Buguias	998,501.66					
BPLS PBI Dengao Road, Baculongan Norte							
Construction of Concrete Pavement at Balangabang Degiw FMR, Bila	Bokod	499,231.41					
<b>TOTAL PROVINCIAL DEVELOPMENT PROJECTS</b>		14,064,336.29					

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**TOMASA S. ATAYOC**  
 Provincial Budget Officer

  
**MELCHOR D. DICLAS, M.D.**  
 Provincial Governor