

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
FOR THE 2nd QUARTER, CY 2020**

Province: Benguet


Programs/Projects/Activities	Location	Total Cost	Date Started	Target Completion Date	Project status		No. of Extensions, if any	REMARKS
					% of Completion	Total Cost Incurred to Date		
I. SOCIAL DEVELOPMENT								
Construction of Barangay Health Station, Karao	Bokod	2,496,655.84	7/17/2019	1/13/2020	60%	1,497,993.50		<i>SUSPENDED due to the implementation of Modified General Community Quarantine</i>
Construction of Polis Barrio School Cottage Building, Poblacion	Kibungan	980,081.81	12/11/2019	2/28/2020	90%	882,073.63		
Construction of Senior Citizens' Multi-purpose Building, Poblacion	Tuba	1,498,640.33	2/25/2020	5/18/2020	20%	299,728.07		
Improvement of Water Works System Cagam-is, Gambang	Bakun	400,000.00	3/4/2020	4/22/2020	10%	40,000.00		ONGOING
Construction of Flood Control at Alapang Proper (Sagubo Area towards Ogas area)	La Trinidad	999,069.99	9/3/2020	-	0%	-		NOT YET STARTED
				Purchase Order No.				
Procurement of 1 unit ultrasound machine with 3 probes	BeGHEE	3,000,000.00	6/9/2020	20-06-153		3,000,000.00		AWARDED
Procurement of 1 unit computerized radiography system	BeGHEE	2,000,000.00	6/9/2020	20-06-152		1,700,000.00		AWARDED
Procurement of 6 units Cardiac Monitor, wall mount	BeGHEE	1,020,000.00	4/26/2020	20-05-144		1,020,000.00		AWARDED
II. ECONOMIC DEVELOPMENT								
Improvement of Lomon-Kapangan Provincial Road	Kapangan	4,563,281.78	7/17/2019	1/3/2020	56.45%	965,590.42		<i>SUSPENDED due to the implementation of Modified General Community Quarantine</i>
Improvement of Paneg-an-Obanga FMR, Baculongan Sur	Buguias	1,998,496.70			0%	-		<i>AWAITING for CHSP (for approval of DOLE)</i>
Improvement of Kanggas Bridge and Construction Restoration of Abutment, Slope Protection Wall, Tadiangan	Tuba	2,376,363.32			0%	-		


**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
FOR THE 2nd QUARTER, CY 2020**

Province: Benguet

Programs/Projects/Activities	Location	Total Cost	Date Started	Target Completion Date	Project status		No. of Extensions, if any	REMARKS
					% of Completion	Total Cost Incurred to Date		
Improvement of Pasbol-Motyokna FMR, Sebang	Buguias	1,998,752.18			0%	-		AWAITING for CHSP (for approval of DOLE)
Improvement of Ba-ayan--Sabian FMR, Taneg	Mankayan	665,177.54			0%	-		
Construction of Erosion Control, Bumagsao, Poblacion	Tuba	998,413.59			0%	-		
Construction of Flood Control with Slope Protection at the Municipal Ground	Kapangan	3,916,996.27	12/2/2019	8/30/2020	10%	391,699.63		SUSPENDED due to the implementation of General Community Quarantine
TOTAL PROVINCIAL DEVELOPMENT PROJECTS		28,911,929.35				9,797,085.25		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


TOMASA S. ATAYOC
Provincial Budget Officer


MELCHOR D. DICLAS, M.D.
Provincial Governor